

Contractor's Application for Payment No. 16

Application Period: 11/2 - 12/6/23 Application Date: 12/6/2023

To (Owner): Town of Lapel From (Contractor): Atlas Excavating, Inc. Via (Engineer): Commonwealth Engineers, Inc.

Project: Water Utility Improvements Project, Division "B" - Distribution System Improvements Contract: Water Utility Improvements Project, Division "B" - Distribution System Improvements

Owner's Contract No.: Contractor's Project No.: L2118

Application For Payment Change Order Summary

Approved Change Orders Number	Additions	Deductions
1	\$75,036.00	
2		
3	\$111,294.08	
WB-4 4	\$270,277.28 \$231,077.77	
TOTALS	\$896,602.46	\$417,407.85
NET CHANGE BY CHANGE ORDERS	\$479,194.61	\$417,407.85

1. ORIGINAL CONTRACT PRICE..... \$ 2,181,663.00
2. Net change by Change Orders..... \$ ~~556,602.46~~ 417,407.85
3. Current Contract Price (Line 1 + 2)..... \$ ~~1,625,060.54~~ 2,599,070.85
4. TOTAL COMPLETED AND STORED TO DATE (Column F total on Progress Estimates)..... \$ ~~1,015,071.26~~ 1,776,771.75
5. RETAINAGE:
 - a. 5% X \$ ^{1,881,305.40} ~~1,520,505.01~~ Work Completed..... \$ ~~76,025.25~~ 69,065.27
 - b. 5% X \$ 395,466.35 Stored Material..... \$ 19,773.32
 - c. Total Retainage (Line 5.a + Line 5.b)..... \$ ~~95,798.52~~ 88,838.59
6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5.c)..... \$ ~~1,680,133.20~~ 1,687,933.16
7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application)..... \$ ~~1,697,053.00~~ 1,554,813.46
8. AMOUNT DUE THIS APPLICATION..... \$ 133,119.70
9. BALANCE TO FINISH, PLUS RETAINAGE (Column G total on Progress Estimates + Line 5.c above)..... \$ ~~1,160,435.62~~ 1,153,665.69

Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following: (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment; (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all Liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such Liens, security interest, or encumbrances); and (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective; (4) all items and amounts on the face of this Contractor's Application for Payment are correct; (5) all Work has been performed and/or material supplied in full accordance with the requirements of the referenced Contract, and/or duly authorized deviations, substitutions, alterations, and/or additions; (6) the foregoing is a true and correct statement of the Contract account up to and including the last day of the period covered by this Periodic Estimate; (7) no part of the "Balance Due This Payment" has been received; and (8) the undersigned and his subcontractors have - (check applicable line):

a. () Complied with all labor provisions of said Contract.

b. () Complied with all labor provisions of said Contract except in these instances, where an honest dispute exists with respect to said labor provisions (if (b) is checked, describe briefly nature of dispute on an attached sheet).

Contractor Signature: *[Signature]* Date: 12/14/23

Payment of: \$ 133,119.70 (Line 8 or other - attach explanation of the other amount)

is recommended by: *[Signature]* (Engineer) 1-17-24 (Date)

Payment of: \$ (Line 8 or other - attach explanation of the other amount)

is approved by: (Owner) (Date)

Approved by: Funding or Financing Entity (if applicable) (Date)

Stored Material Summary

Contractor's Application

For (Contract): Water Utility Improvements Project, Division "B" - Distribution System Improvements Application Number: 16

Application Period: 11/2 - 12/6/23		Application Date: 12/6/2023								
Bid Item No.	Supplier Invoice No.	Submittal No. (with Specification Section No.)	Storage Location	Description of Materials or Equipment Stored	D		E	F		G
					Date Placed into Storage (Month/Year)	Amount (\$)		Incorporated in Work Date (Month/Year)	Amount (\$)	
2d	Q310295		Jobsite	8 IPS DR17 HDPE PIPE	3/2022	\$1,293.60		7/2022	\$1,293.60	
MA-1b	Q310295		Jobsite	8 IPS DR17 HDPE PIPE	3/2022	\$9,979.20		7/2022	\$9,979.20	
2b	Q310295		Jobsite	6 IPS DR17 HDPE PIPE	3/2022	\$382.20		9/2022	\$382.20	
MA-1a	Q310295		Jobsite	6 IPS DR17 HDPE PIPE	3/2022	\$31,395.00		9/2023	\$12,012.00	\$19,383.00
2c	Q310295		Jobsite	16 IPS DR17 HDPE PIPE	3/2022	\$6,847.75				\$6,847.75
7e	Q481155		Jobsite	6 A2361-19 MJ SF RW GV OL L/ACC	4/2022	\$8,927.16		9/2023	\$6,492.48	\$2,434.68
3b	Q481155		Jobsite	8 A2361-19 MIX FLG RW GV OL L/A	4/2022	\$6,340.80				\$6,340.80
3b	Q481155		Jobsite	6 A2361-23 MJ RW GV OL L/ACC	4/2022	\$13,940.00		8/2023	\$4,100.00	\$9,840.00
3d	Q481155		Jobsite	6 A2361-23 MJ RW GV OL L/ACC	4/2022	\$28,700.00		8/2023	\$2,460.00	\$26,240.00
3c	Q481155		Jobsite	8 A2361-23 MJ RW GV OL L/ACC	4/2022	\$20,908.00				\$20,908.00
2a	Q975962	CO	Jobsite	6 PVC C900 DR18 PIPE	6/2022	\$4,337.20		9/2023	\$2,060.17	\$2,277.03
2c	Q975962	CO	Jobsite	8 PVC C900 DR18 PIPE	6/2022	\$9,604.80				\$9,604.80
3d	Q975962	CO	Jobsite	A423 5-1/4 HYD 5"0"	6/2022	\$20,470.66		8/2023	\$5,848.76	\$14,621.90
2c	Q621431	CO	Jobsite	8 IPS DR17 HDPE PIPE	6/2022	\$18,480.00				\$18,480.00
2a	R083647	CO	Jobsite	6 IPS DR11 BUTT MJ ADAPTER	6/2022	\$6,917.46				\$6,917.46
2a	R083647	CO	Jobsite	6 C110 MJ ADPT ACC SET	6/2022	\$8,238.12				\$8,238.12
2a	Q799738	CO	Jobsite	6 ELECTRO FUSE CPLG-IPS	6/2022	\$5,100.00				\$5,100.00
2c	Q799738	CO	Jobsite	8 IPS ELECTROFUSE CPLG	6/2022	\$4,180.00		9/2023	\$760.00	\$3,420.00
2a	Q954490	CO	Jobsite	6 IPS DR11 BUTT MJ ADAPTER	6/2022	\$209.62				\$209.62
2c	Q954490	CO	Jobsite	6 C110 MJ ADPT ACC SET	6/2022	\$1,307.50		7/2022	\$1,307.50	
2a	Q954490	CO	Jobsite	8 C110 MJ ADPT ACC SET	6/2022	\$249.64				\$249.64
2c	Q954490	CO	Jobsite	8 C110 MJ ADPT ACC SET	6/2022	\$1,753.40		9/2023	\$876.70	\$876.70
2a	R014524	CO	Jobsite	#10 PE30 HS BLUE TRACER WIRE	6/2022	\$2,295.00				\$2,295.00
2c	R014524	CO	Jobsite	#10 PES0 HS BLUE TRACER WIRE	6/2022	\$2,295.00				\$2,295.00
7e	IY024111		Jobsite	8X20 SS CASING SPACER	7/2022	\$1,480.00				\$1,480.00
7e	IY024111		Jobsite	8X20 WRAP AROUND END SEAL	7/2022	\$540.00				\$540.00
7e	R276570		Jobsite	8 MJ L/P SLV C153	7/2022	\$909.24				\$909.24
7e	R276570		Jobsite	8 MJ 45 C153	7/2022	\$333.72				\$333.72
7e	R276570		Jobsite	8X6 MJ RED C153	7/2022	\$176.08				\$176.08
7b	R141981		Jobsite	2X1000 PE TUBING	7/2022	\$205.00				\$205.00
3d	R141981		Jobsite	ALIGNMENT CAP	7/2022	\$1,728.00		9/2023	\$120.00	\$1,608.00
3a	R141981		Jobsite	4 MEGALUG	7/2022	\$1,551.12		9/2023	\$67.44	\$1,483.68
3b	R141981		Jobsite	6 MEGALUG	7/2022	\$7,356.60		8/2023	\$245.22	\$7,111.38
3c	R141981		Jobsite	8 MEGALUG	7/2022	\$1,814.40				\$1,814.40
3d	R141981		Jobsite	5-1/4X16 SCREW TOP	7/2022	\$13,320.00		9/2023	\$1,110.00	\$12,210.00
7e	R141981		Jobsite	8X6 MJ TEE C153	7/2022	\$1,894.62				\$1,894.62
7e	R141981		Jobsite	6" MJ REGULAR GASKET DOMESTIC	7/2022	\$2,071.01		9/2023	\$226.96	\$1,844.05
3d	R141981		Jobsite	8" MJ REGULAR GASKET DOMESTIC	7/2022	\$3,192.00				\$3,192.00
3d	R141981		Jobsite	5-1/4 VB LID W/WATER	7/2022	\$2,518.56				\$2,518.56
3d	R141981		Jobsite	3/4X4 T-HEAD B&N	7/2022	\$7,316.00				\$7,316.00
7e	R141981		Jobsite	#10 GA BLUE TRACER WIRE	7/2022	\$5,569.50				\$5,569.50
2D	IY025504		Jobsite	DRYCONN DIRECT BURY LUG	7/2022	\$233.70				\$233.70
60	R299991		Jobsite	2" CURB STOP	8/2022	\$1,951.05				\$1,951.05
3A	R299991		Jobsite	6 PVC C 9000 DR18	8/2022	\$8,674.40				\$8,674.40
3B	R299991		Jobsite	4" RW GV OL	8/2022	\$8,499.12				\$8,499.12
40	R299991		Jobsite	6" RW GV OL	8/2022	\$1,623.12				\$1,623.12
40	R299991		Jobsite	8 MJ 1 1/4 C153	8/2022	\$164.24				\$164.24
60	R299991		Jobsite	8 MJ 45 C153	8/2022	\$333.72				\$333.72
40	R299991		Jobsite	6 MJ CAP C153	8/2022	\$300.75				\$300.75
40	R299991		Jobsite	8 MJ REGULAR ACC L/GLAND	8/2022	\$925.68				\$925.68
60	R299991		Jobsite	6 MEGALUG	8/2022	\$5,476.58				\$5,476.58
60	R299991		Jobsite	6 MJ TEE	8/2022	\$4,976.51				\$4,976.51

Stored Material Summary

Contractor's Application

For (Contract): Water Utility Improvements Project, Division "B" - Distribution System Improvements

Application Number: 16

Application Period: 11/2 - 12/6/23

Application Date: 12/6/2023

Item No.	Supplier Invoice No.	Submittal No. (with Specification Section No.)	Storage Location	Description of Materials or Equipment Stored	D		E	F		G
					Date Placed into Storage (Month/Year)	Amount (\$)		Incorporated in Work Date (Month/Year)	Amount (\$)	
7E	R299991		Jobsite	8X4 TAP SLEEVE	8/2022	\$862.53	\$862.53			\$862.53
7E	R299991		Jobsite	8X6 TAP SLEEVE	8/2022	\$959.32	\$959.32			\$959.32
7E	R299991		Jobsite	8X8 TAP SLEEVE	8/2022	\$4,767.44	\$4,767.44			\$4,767.44
3D	R299991		Jobsite	5 1/4 HYD'S BURY	8/2022	\$90,655.78	\$90,655.78			\$90,655.78
60	R299991		Jobsite	6" MJ REGULAR GASKET DOMESTIC	8/2022	\$1,553.37	\$1,553.37		9/2023	\$35,092.56
5B	R300170		Jobsite	1X500 CTS PE TUBING	8/2022	\$1,400.00	\$1,400.00			\$1,400.00
5B	R300170		Jobsite	1X100 CTS PE TUBING	8/2022	\$224.00	\$224.00			\$224.00
20	R300170		Jobsite	2X100 CTS PE TUBING	8/2022	\$205.00	\$205.00		11/2023	\$20.50
5C	R300170		Jobsite	20X48 FRATCO METER TILE	8/2022	\$3,564.05	\$3,564.05			\$3,564.05
5B	R440743		Jobsite	1X300 CTS PE TUBING	8/2022	\$672.00	\$672.00			\$672.00
3B	R440743		Jobsite	6 MJ RW GV OL L/ACC	8/2022	\$820.00	\$820.00			\$820.00
3C	R440743		Jobsite	8 MJ RW GV OL L/ACC	8/2022	\$1,306.75	\$1,306.75			\$1,306.75
3D	R440743		Jobsite	ALIGNMENT CAP	8/2022	\$72.00	\$72.00			\$72.00
3D	R454514		Jobsite	5 1/4 SCREW VB TOP/BOTTOM	8/2022	\$555.00	\$555.00			\$555.00
7C	R454514		Jobsite	4 MJ REGULAR ACC SET L/GLAND	8/2022	\$321.96	\$321.96		8/2023	\$107.32
5B	R454514		Jobsite	1 BALL CURB	8/2022	\$1,300.00	\$1,300.00			\$1,300.00
5B	R454514		Jobsite	1 BALL CORP STOP	8/2022	\$708.30	\$708.30			\$708.30
60	R415473		Jobsite	6 MJ 45 C153	8/2022	\$2,706.64	\$2,706.64			\$2,706.64
80	R415473		Jobsite	4 A2361-23 MJ RW GY 63 L/ACC	8/2022	\$3,216.30	\$3,216.30			\$3,216.30
7E	R415473		Jobsite	8 MJ 45 C153	8/2022	\$1,168.02	\$1,168.02			\$1,168.02
7C	R415473		Jobsite	4 MJ 90 C153	8/2022	\$285.72	\$285.72		8/2023	\$285.72
7D	R415473		Jobsite	6 MJ 90 C153	8/2022	\$1,202.96	\$1,202.96		8/2023	\$451.11
7E	R415473		Jobsite	8 MJ 90 C153	8/2022	\$418.04	\$418.04			\$418.04
7C	R415473		Jobsite	4 MJ CAP C153	8/2022	\$129.12	\$129.12			\$129.12
7E	R415473		Jobsite	8 MJ CAP C153	8/2022	\$188.82	\$188.82			\$188.82
7D	R415473		Jobsite	6X4 MJ RED C153	8/2022	\$526.32	\$526.32			\$526.32
7E	R415473		Jobsite	8X6 MJ RED C153	8/2022	\$287.38	\$287.38		8/2023	\$263.16
7C	R415473		Jobsite	4 MJ TEE C153	8/2022	\$253.96	\$253.96			\$253.96
7D	R415473		Jobsite	6 MJ TEE C153	8/2022	\$1,514.59	\$1,514.59		8/2023	\$649.11
7E	R415473		Jobsite	8X6 MJ TEE C153	8/2022	\$4,330.56	\$4,330.56			\$4,330.56
60	R415473		Jobsite	6PVC C9000 DR 18	8/2022	\$3,098.00	\$3,098.00			\$3,098.00
80	R448437		Jobsite	4 PVC C900 DR14	8/2022	\$1,039.00	\$1,039.00			\$1,039.00
7E	R287828		Jobsite	8 DIP BELL JT REST	8/2022	\$1,473.10	\$1,473.10			\$1,473.10
20	R321375		Jobsite	6X2 MJ TAPT PLUG	8/2022	\$165.94	\$165.94			\$165.94
60	R321375		Jobsite	6 MJ REGULAR ACC SET L/GLAND	8/2022	\$54.40	\$54.40			\$54.40
7C	R415328		Jobsite	4X4 SS TAP SLEEVE	8/2022	\$10,391.94	\$10,391.94		8/2023	\$3,197.52
7D	R415328		Jobsite	6X6 SS TAP SLEEVE	8/2022	\$11,390.40	\$11,390.40		8/2023	\$2,847.60
5A	R452396		Jobsite	93E AJD CI USA SERV BOX COMP	8/2022	\$3,510.00	\$3,510.00			\$3,510.00
7B	R452396		Jobsite	2 BALL CURB	8/2022	\$2,313.50	\$2,313.50			\$2,313.50
5C	R452396		Jobsite	20 6150 MTR BOX COVER	8/2022	\$2,124.15	\$2,124.15		11/2023	\$462.70
20	R452396		Jobsite	2 CONN CORP	8/2022	\$305.74	\$305.74		11/2023	\$305.74
3A	R452396		Jobsite	4" MJ REGULAR GASKET DOMESTIC	8/2022	\$869.05	\$869.05			\$869.05
3A	R463766		Jobsite	4" MJ REGULAR GASKET DOMESTIC	8/2022	\$273.13	\$273.13			\$273.13
3C	R434839		Jobsite	8 A2361-23 MJ RW GY OL L/ACC	8/2022	\$3,920.25	\$3,920.25			\$3,920.25
5B	R434839		Jobsite	1X100 CTS PE TUBING	8/2022	\$224.00	\$224.00			\$224.00
3C	R410804		Jobsite	8 CUPVCXG/PVC CPLG	8/2022	\$344.44	\$344.44			\$344.44
3C	R410804		Jobsite	8 PVC SDR35 SWR PIPE	8/2022	\$176.26	\$176.26			\$176.26
MA-1b	R452886		Jobsite	6 ADS N12 ST 45 MOLED	8/2022	\$917.82	\$917.82			\$917.82
MA-1b	R193203		Jobsite	8 C110 MJ ADPT ACC SET	8/2022	\$5,961.56	\$5,961.56			\$5,961.56
MA-1b	R193203		Jobsite	8 IPS DR11 BUTT MJ ADAPTER	8/2022	\$4,445.50	\$4,445.50			\$4,445.50
7B	R196323		Jobsite	8X2 MJ TAPT TEE C153	8/2022	\$361.98	\$361.98		11/2023	\$361.98
3d	R196323		Jobsite	6 MJ CAP C153	8/2022	\$60.15	\$60.15			\$60.15

Escrow Pay Estimate No. 16

Payment Period from 11/2/2023 to 12/6/2023

1.	Total Value of Original Contract Work Completed This Estimate Period:	\$ 140,126.00
2.	Total Value of Change Order Work Completed This Estimate Period:	\$ 0.00
3.	Total Net Contract Work Completed This Estimate Period:	\$ 140,126.00
4.	Total Value of Stored Materials From <u>PREVIOUS</u> Pay Estimate:	\$ 395,466.35
5.	Total Value of Stored Materials For <u>THIS</u> Pay Estimate Period:	\$ 395,466.35
6.	Net Increase/Decrease For Stored Materials on This Pay Estimate:	\$ 0.00
7.	Total Value of ALL Work Completed & Stored Material This Estimate Period: (Line 3 + Line 6)	\$ 140,126.00
8.	Total Value of Retainage (ESCROW) Payment This Estimate Period @ 5%:	\$ 7,006.30
9.	Total Amount Due to Contractor This Estimate Period:	\$ 133,119.70



AFFIDAVIT and WAIVER OF LIEN

Final X Partial X Payment to Follow

Steve Rich being duly sworn states that he is Project Manager of Atlas Excavating, Inc. to furnish
(VP Operations) (Company)
certain materials and / or labor as follows: Contractor for the project known as Water Utility Improvements Project, Division
"B" - Distribution System Improvments
(Job Name)

located at Lapel, Indiana and owned by Town of Lapel, IN and does hereby further state on
Job Location Owner

behalf of the aforementioned contractor:

(PARTIAL WAIVER) that there is due from the Owner the sum of:

One Hundred Thirty Three Thousand One Hundred Nineteen Dollars and 70/100 (\$133,119.70)

_____ Receipt of which is hereby acknowledged, or

The payment of which has been promised as the sole consideration for this Affidavit and Partial Waiver of Lien, which is given solely in respect to said amount, and which waiver shall be effective only upon receipt of payment thereof by the undersigned:

(FINAL WAIVER) that the final balance due from the Owner is the sum of:

_____ Receipt of which is hereby acknowledged, or

_____ The payment of which as been promised as the sole consideration for this Affidavit and Final Waiver of Lien, which shall become effective upon receipt of such payment.

THEREFORE, the undersigned waives and releases unto the Owner of said premises, any and all lien or claim whatsoever on the above-described property and improvements thereon on account of Labor or Material or Both, furnished by the undersigned thereto, subject to limitations or conditions expressed herein, if any; and further certifies that no other party has any claim or right to a lien on account of any work performed or material furnished to the undersigned for said Project, and within the scope of this Affidavit and Waiver.

Atlas Excavating, Inc. _____
(Steve Rich, VP Operations)

WITNESS MY HAND AND NOTARY SEAL, this 4th Day of December 2023

My Commission Expires: 12/12/2026 _____
Notary Signature - Jessica L. Wiese

Residing in: White

